

HPC

Integration and Installation Project

For Additional Information please contact:

info@discoveritsolutions.com

Project Attributes

• Components

≻ 11	Racks - 48U APC 7'
> 33	European PDU's
> 44	Sun Blade 6000 chassis
▶ 176	Chassis Power Cords
> 440	Sun Blade 6000's
> 880	IB Cards
▶ 1,300 +	IB Cables
≻ 7,000 +	Labels

• Time Line

✓ 11/16:	Initial Requirements Discussions Started
✓ 12/1:	Project Preplanning Activities
✓ 12/10:	Kickoff Meeting
✓ 12/14:	Integration Started
✓ 12/28:	Racks Ready for Shipment
✓ 12/29:	Racks Bolted Down
✓ 12/30:	Customer Demonstrated Use
✓ 12/31:	All Customer Objectives Met

- Project Duration: 4 Weeks
- Onsite Duration: 2.5 weeks
- Integration Location State of the Art Colocation Facility
- Team consisted of up 16 resources
- 6 dumpsters and 2 large 30 foot bins



Over 600 sq feet of storage space, filled 3 times



Integration in process



Cage space area







880 IB cards, serial nbr's manually entered!



Software updates in process



Storage area



Team status meeting



Testing



Cage space



and Team members



Getting rackes ready for shipment



Labeling in process



Finalizing racks



Racks are shrink wrapped and ready



Reasembly



Final labeling



A lot of trash & salvage